

STATUS OF THE COMMISSIONING OF THE LOS ALAMOS
NEUTRON SCATTERING CENTER, LANSCE

by
Fred A. Morse
Los Alamos National Laboratory

INTRODUCTION

The Los Alamos spallation neutron source, formerly referred to as the Weapons Neutron Research facility has been upgraded through the use of a proton storage ring. The new capability has been referred to as the WNR/PSR facility which is at least difficult to pronounce and at worst somewhat misleading since we have several target areas associated with the entire facility. Consequently, we have chosen to give the name in the title, LANSCE, to the target area and experimental hall devoted primarily to materials. The other areas in the larger complex are principally used for nuclear and particle physics research. These areas will retain the designation WNR. The LANSCE has been in effect, separated from the WNR functionally, organizationally, and in name.

The first vugraph shows the relation of LANSCE to the Los Alamos Meson Physics Facility (LAMPF), and to the WNR complex.

UPGRADE

The LANSCE has been undergoing an upgrade from the capability we had when LAMPF beam was simply delivered to the spallation source. The addition of the proton storage ring (PSR, it really is an accumulator), permits us to increase the neutron flux delivered to an instrument as shown in Figure 2. The Table also shows projected capability as compared to the capability of SNS as reported by A.J. Leadbetter et al. It can be seen that the two facilities will be offering very similar neutron fluxes.

The improvement at Los Alamos is obtained by a substantial change to the LAMPF injector as well as by the addition of the PSR. The LAMPF injector has been modified to increase the H^- current from $100\mu A$ to $1mA$. The LAMPF pulses are schematically shown in Figure 3. Each of the $750\mu s$ long macro pulses tailored for injection into the PSR consists of 2000 ea. $0.270\mu s$ long packets of micropulses. These packets are injected into the storage ring, one after another. The timing is such that each packet is inserted on top of the pulse preceding it until the current density within the storage ring reaches $45A$, at which time it is expelled from the ring and directed to the spallation target. At this point, the proton current is $100\mu A$, has a pulse width of $0.27\mu s$ and a repetition rate of 12 Hz .

In order to insert the H^- beam into the ring, it is necessary to strip the H^- to H^0 , then to ionize the H^0 to produce protons. These operations take place as shown in Figure 4. The H^- beam is stripped by the use of an intense magnetic field, the neutral beam is then reionized with a carbon stripper foil. The H^- to H^0 conversion is measured to be 100%, the H^0 to H^+ is measured to be 98% efficient.

COMMISSIONING

Figure 5 is a picture of the storage ring under vacuum before first beam. The status of our work is shown in Figure 6. We are on schedule. Beam current we have extracted so far from the storage ring is 0.5 Amp.

We are projecting 20/ μ A for use this year and full current by the fall of 1986 and operational use of full current by October 1986.

EXPERIMENTAL FACILITIES

Figure 7 shows the existing layout of the experimental area with a list of operational instruments. Figure 8 shows the proposed expansion of the experimental hall and office space. The request is still under review in Washington D.C.

The moderators we've used in the past, expect to use this year, and those we expect to have operational by 1986 are given in Figure 9.

FUTURE

Future upgrades include, of course, the new hall. We are studying the appropriateness and design of a booster target and the utility of increasing the pulse frequency by a factor of two. The existing instrumentation will easily permit these changes. The new instruments on the drawing boards are given in Figure 10.

I show in figure 11, those people most responsible for these exciting new capabilities.





Figure 1

**BASIC CHARACTERISTICS OF LANSCE BEAM
COMPARED TO THE SNS**

| | LANSCE | | | | SNS |
|-------------------------------|----------------------|----------------------|----------------------|----------------------------|-----------------------------------|
| | <u>1984</u> | <u>MAY 1985</u> | <u>SEP 85</u> | PROJECTED <u>SEP 86</u> | PROJECTED <u>AT COMPLETION</u> |
| Beam Energy | 800 MeV | 800 MeV | 800 MeV | 800 MeV | 800 MeV |
| Protons/Pulse | 2.8×10^{11} | 2.6×10^{11} | 1×10^{13} | 5×10^{13} | 2.5×10^{13} |
| Pulse Width | 5 μ s | .2 μ s | .27 μ s | .27 μ s | .4 μ s |
| Repetition Rate | 120 Hz | 12 Hz | 12 Hz | 12 Hz | 50 Hz |
| Average Proton/Sec | 3.4×10^{13} | 3×10^{12} | 1.2×10^{14} | 6×10^{14} | 1.2×10^{15} |
| Peak Current | 10 mA | .2 A | 6 A | 30 A | 10 A |
| Average Current | 5.4 μ A | .5 μ A | 20 μ A | 100 μ A | 200 μ A |
| <u>Moderators</u> | | | | | |
| Ambient Poisoned Mod | | | | | ✓ |
| Liq H ₂ Moderator | | | | 25° | 25° |
| H ₂ O Ambient Temp | | | | ✓ | ✓ |
| Liquid Methane | | | | • | 100° |

• SEE FIGURE 8

(FIGURE 2)



PROTON STORAGE RING PULSE CONFIGURATION




Figure 4

PSR MILESTONES

| | |
|----------------|---|
| September 1979 | Project authorized by Congress. |
| October 1980 | Project reestimated and scheduled. |
| January 1981 | \$5M construction funds released. Start construction of staging building. Increased R and D activity. |
| July 1981 | Occupy staging building. |
| September 1981 | Major dipole magnet order placed. |
| May 1982 | Start construction of ring and equipment building. |
| August 1982 | Beneficial occupancy of ring tunnel. Start equipment installation. |
| February 1984 | Beneficial occupancy of equipment building. Start equipment installation. |
| October 1984 | LAMPF shutdown. Start final switchyard and Line-D installation. |
| March 1985 | Ready for first beam into ring. |
| March 1986 | Initial shakedown complete. |

FIGURE 6A

PSR/WNR SCHEDULE

| | |
|-----------|--|
| 1985 | |
| 3/31 | LAMPF and PSR ready for beam. |
| 4/22 | LAMPF starts production. |
| 4/25 | First beam in PSR. |
| 4/25-6/3 | Low current tuning < 100 nA avg. |
| 6/3-7/22 | Tuning at up to $1 \times e13$ ppp. |
| 7/1 | WNR high-current target ready. |
| 7/15 | Beam-on-target demo at $20 \mu\text{A}$. |
| 7/25-8/30 | PSR tuning at up to $20 \mu\text{A}$ avg. Some beam for friendly users. |
| 9/1-12/15 | Production at $20 \mu\text{A}$ (70% time). PSR tuning at $> 1 \times E13$ ppp (30%) |
| 1986 | |
| 5/86-9/86 | PSR tuning to $100 \mu\text{A}$ avg. Production at increasing flux. |
| 9/86 | $100 \mu\text{A}$ production at 12 Hz |
| 9/87 | Upgrade to $200 \mu\text{A}$ at 24 Hz |
| 9/88 | Upgrade to $400 \mu\text{A}$ at 48 Hz |

FIGURE 6B




Figure 6C




Figure 7




Figure 8

S LANCE MODERATOR CAPABILITY A

| | <u>#</u> | <u>TYPE</u> | <u>TEMP</u> | <u>BEAM LINES SERVED</u> |
|----------------------------------|----------|-----------------------------|-------------|------------------------------|
| WNR 1984 | 3 | H ₂ O | AMBIENT | 8 |
| LANCE 1985-86 | 3 | H ₂ O | 316 ± .5K | 9 |
| | 1 | H ₂ | 25 ± 1K | 3 |
| WITH NEW EXPERIMENTAL HALL | 4 | H ₂ O | 316 ± .5K | 12 |
| | 1 | H ₂ ^γ | 25 ± 1K | 3 |
| | 1 | CH ₄ | 96 ± 1K | 3 |

FIGURE 9

INSTRUMENT STATUS

| <u>NAME</u> | <u>STATUS</u> | <u>INST. RESPONSIBLE</u> |
|---|--|-------------------------------|
| ● Be-BeO Filter Difference Spectrometer | Operational | J. Eckert |
| ● Single Crystal Diffractometer | Operational | P. Vergamini/ G. Christoph |
| ● Liquids, Amorphous; Special Environment Diffractometer (9m) | Operational | A. Williams |
| ● Neutron Powder Diffractometer | Operational, Reconfigure to 32 m | J. Goldstone |
| ● Constant Q Spectrometer | Development | R. Robinson |
| ● Low Q Diffractometer (1986) | Design, Anger Camera Development | P. Seeger |
| ● Chopper Spectrometer (1986-87) | Design, Magnetic Bearing Operational | R. Silver/ R. Heffner |
| ● High Resolution Powder Diffractometer (1988) | Workshop Planned | ---- |
| ● Quasielastic Neutron Spectrometer (10 μ eV) (1988) | Nat'l Lab-Industry Collaboration Begun | ---- |
| ● Polarization Analysis Instrument (1988) | F. Mezel Conceptual Design | ---- |
| ● Lash Up Flight Path (Tests) | To Be Operational (1985) | M. Nutter |

FIGURE 10

J. Browne — Associate Director for Experimental Physics
G. Sawyer — Construction Project Manager

Accelerator Technology Division

G. Lawrence
R. Hardekopf
P. Clout
A. Jason

Physics Division

C. Bowman
R. Woods
R. Ryder
G. Russell
D. Clark
H. Robinson

LAMPF

D. Hagerman
O. Van Dyck
D. Fitzgerald
R. Macek
H. Butler
R. Stevens

FIGURE 11